MONDAY 3
EASTER MONDAY
93-272

On duty T. Duke — G. Ward.

TUESDAY 4
EASTER TUESDAY (VIC.)
94-271

~N°32 Replace lamp holders
~N°42 " "
~N° 33 Tail lights attended

F. Mienns rec. leave

WEDNESDAY 5
95-270

~N°37 Replace lamp holders
~N°42 Remove Alva Jams Side panel

~11 In 11-26 A.M. Jumping on knocks ~ O. fault

F. Mienns rec. leave

THURSDAY 6
96-269

- N°11 Wheels trued with grinder
- N°36 Replace lamp holders
- N°38 " " "

F. Minns rec leave

FRIDAY 7
97-268

- N°12 Wheels trued with grinder
- N°37 Fitting weather blinds

Machining tyres

F. Minns rec. leave

SATURDAY 8
98-267

SUNDAY 9
LOW SUNDAY
99-266

MONDAY 10
100-265

-N°38 Hot axlebox attended too

Installing drill in Workshop.

-N°12 Painting roof

J. Minns rec. leave
W. Lyons sick leave

TUESDAY 11
101-264

-N°14 Replace motormans seats brackets

Machining tyres

Grinding lamp holders

J. Minns rec. leave

WEDNESDAY 12
102-263

N°35 Repairs to resistance lead.
-N°12 Remove Bourne apron panel
-N°17 " " "
Grinding "lamp holders"
Cleaner car out

J. Minns rec. leave

MONDAY 10
100-265

-N°38 Hot axlebox attended too

Installing drill in Workshop.
-N°12 Painting roof

J. Minns rec. leave
W. Lyons sick leave

TUESDAY 11
101-264

-N°14 Replace motormans seats brackets
Machining tyres
Grinding lamp holders

J. Minns rec. leave

WEDNESDAY 12
102-263

N°35 Repairs to resistance lead.
-N°12 Remove Bourne apron panel
-N°17 " " "
Grinding " lamp holders
Cleaner car out

J. Minns rec. leave

THURSDAY 13
103-262

- N°40 Overhaul line breaker
- N°36 Repairs to controller
- N°38 Straighten trolley pole head
- N°42 " " " both ends
- N°30 Remove Bourne apron panel

J. Minns rec. leave

FRIDAY 14
104-261

- N°43 Repairs to platform pillars
- N°21 Replace damaged lamp holder
- N°35 Replace ratchet spring in controller

J. Minns rec. leave

SATURDAY 15
105-260

SUNDAY 16
2nd AFTER EASTER
106-259

MONDAY 17
107-258

- N°33 Fit Lorimer relays
- N°40 Bent pole straightened

F. Minns rec. leave

TUESDAY 18
108-257

- N°26 Wheels trued with grinder
- N°30 Brake lever replaced N°2 end
- N°36 Stud replaced in distance collar.

F. Minns rec. leave

WEDNESDAY 19
109-256

- N°30 Wheels trued with grinder
- N°40 Trolley pole trued
- N°42 Relay attended
- N°18 Side panel advert removed for repairs (Gloverette) Damaged by fire
- N°26 - 8 new weather blinds fitted

F. Minns leave of absence
E. Romeo leave in lieu.

THURSDAY 20
110-255

No 36 Tested for def. motor (c/o defect)
No 38 Both trolley poles trued
No 28 End shield glass renewed
No 35 Replacing steel band around top 4"x⅛"
No 26 Roof repainted

No 13 In 10-24 A.M. accident damage

J. Minns leave of absence

FRIDAY 21
QUEEN'S BIRTHDAY
111-254

No 21 Brake lever replaced No 2 end
No 31 Remove air cylinders for testing
No 18 Side panel refitted after repairs
No 35 Repairs to roof canvas

J. Minns leave of absence

SATURDAY 22
112-253

SUNDAY 23
3rd AFTER EASTER
113-252
ST. GEORGE'S DAY

MONDAY 24
114-251

C.W.GEN 209

-No 31 Rewheeling at
-No 18 Repairs to damage N/C
-No 13 " " " Coach bds & hrs

T. Duke rec- leave

TUESDAY 25
ANZAC DAY 115-250 ST. MARK'S DAY

S. Lahey- R. Dunn on duty

WEDNESDAY 26
116-249

C.W.GEN 209

-No 14 Repairs to air pipe
No 40 Bogie removed for loose driving tyre G.W. No 1 end
-No 13 Repairs to damage Coach bds 3 hrs
-No 18 Repairs to damage N/C.
-No 35 Repairs & painting roof

E. Wheeler day off in lieu
T. Duke rec. leave

THURSDAY 27
117-248

C.W-GEN 209

N°40 Remove axle N°1 end to tighten tyre
N°35 Repairs to roof
N°13-18 Painting accident damage 13 = 1 hr painters

T. Duke rec. leave

FRIDAY 28
118-247

N°40 Replace wheels & motor N°1 end
N°36 Overhaul line breaker
N°36 Test & adjust controllers

T. Duke rec. leave

SATURDAY 29
119-246

SUNDAY 30
4th AFTER EASTER
120-245

MONDAY 1
121-244

LABOUR DAY (Q'LAND)

SI PHILLIP & ST. JAMES' DAY

N°31 Replace air cyclinders
N°39 Remove loose colorflek.
Remove shafting in workshop

I. Duke rec. leave

TUESDAY 2
122-243

NO 31 Rewheeling
" 39 Recovering Saloon floor
" 39 Removing loose colorflek.
Turning tyres in lathe I. Lahey 3 hrs overtime

I Duke Rec leave.

WEDNESDAY 3
123-242

N°31 Rewheeling
N°31 Fetting packers for cowls
N°39 Painting Polester resin

Turning tyres

I. Duke rec. leave

THURSDAY 4
124-241

Refit shafting in workshop.
- N°31 Replacing wheels completed
- N°37 Recover saloon floor

Machining tyres S. Lakey 3 hrs overtime

T. Duke rec. leave

FRIDAY 5
125-240

N°17 Replace motor susp. bar N°2 end
N°31 Replace tabellite lamp holders with porcelain on apron lighting
N°38 Screen wipes replaced N° end

Machining tyres

T. Duke rec. leave

SATURDAY 6
126-239

Machining wheels S. Lakey 8 hrs overtime

SUNDAY 7
ROGATION SUNDAY
127-238

MONDAY 8
128-237

-N°42 Replace brake shoe holder (drive)
-N°20 Repairs to bent pole
-N°39 Patching holeflets.

Machining wheels

J. Duke rec. leave

TUESDAY 9
129-236

-N°39 Body lifted for rewheeling & replace broken side frame
-N°14 Wiring apron lighting
-N°36 Blocked sander attended

Machining wheels

J. Mims - S. Lahey each 3 hrs overtime

J. Jackson rec. leave

WEDNESDAY 10
130-235

-N°39 Rewheeling
-N° 14 Wiring apron lighting
-N° 27 Broken trolley pole replaced

E. Davis Day off in lieu

THURSDAY 11
HOLY THURSDAY 131-234 ASCENSION DAY

-39 Rewheeling
-39 Wiring apron lighting
-20 Preparing roof for Fibre Glass
-1H Apron lighting completed

Depot Foreman Rec leave.

FRIDAY 12
132-233

-20 Fibre glassing roof.
-39 Rewheeling

Depot Foreman Rec leave.

SATURDAY 13
133-232

-37 Wiring apron lighting

SUNDAY 14
SUNDAY AFTER ASCENSION 134-231

MAY, 1961

MONDAY 15
135-230

-12 Fibre glassing roof.
-39 Fitting cowling to apron
Wiring fittings in paintshop
-39 Rewheeling

Depot Foreman Re leave

TUESDAY 16
136-229

-39 Rewheeling
-12 Removing Addls for glassing roof.
-17 Wiring aprons

Depot Foreman Rec leave.

WEDNESDAY 17
137-228

-39 Replacing bogies under body
-12 Fibre glassing roof
-37 Fitting cowlings to aprons

Depot Foreman Rec leave

THURSDAY 18
138-227

-17 Wiring aprons
-12 Completing roofing
-39 Completing reupholstering
-31 Changed battery with tram 12
-36 Repairs to cable box (exterior)

Depot Foreman Rec leave

FRIDAY 19
139-226

-39 Sander casting replaced lifeguard stay repaired brakes adjusted & tram tested O.K.
-17 Wiring completed
-26 Wiring in progress on aprons

Depot Foreman Rec leave

SATURDAY 20
140-225

SUNDAY 21
WHIT SUNDAY 141-224 PENTECOST

MONDAY 22
142-223

- No 42 Wiring apron lighting
- No 21 Repairs to lifeguard
- No 12 Covering roof fibre glass

TUESDAY 23
143-222

- 42 Fitting cowling to apron completed
- 28 Wiring apron lighting
- 26 Leiser under armature bearing at No 1 end
- 12 Wiring apron lighting
- 43 In from traffic at 1-26 P.M. 3 sanders blocked

Depot Foreman Sick leave 4 Hrs

COMMONWEALTH DAY

WEDNESDAY 24
144-221

- 12 Wiring apron lighting
- 28 Wiring apron lighting completed
- 20 Front end tightened
- 33 New lead in bottom case No 1 end Motor

Depot Foreman. Sick leave.

THURSDAY 25
145-220

- N°12 Fitting cowling to apron
- N°32 Wiring apron lights
- N°32 Test for blowing breaker O.K.
- N°38 Replace pinney axle brace bearing (Not done)

J. Duke sick leave

FRIDAY 26
146-219

- N°32 Fitting cowling to apron
- N°43 Wiring apron lights

Assembling spare W. H. D. H-10 compressor.

J. Minns L.O.A.

SATURDAY 27
147-218

SUNDAY 28
TRINITY SUNDAY
148-217

MONDAY 29
149-216

- N°43 Fitting cowling over aprons
- N°18 Wiring apron lights
- N°17 Replace axlebox bearing

TUESDAY 30
150-215

- N°43 Fitting cowling over aprons
- N°18 Wiring apron lights

Painting destination ~~lights~~ signs

WEDNESDAY 31
151-214

- N°27 Fitting cowling over aprons
- N°18 " " " "
- N°32 Repairs to resistance leg & lead
- N°39 Check bogies for tightness

- 6 cleaner car out

THURSDAY 1
CORPUS CHRISTI
152-213

- N° 27 Fitting cowling over aprons
- N° 21 Wiring apron lights
- N° 14 Straighten trolley pole
- N° 36 Replace brush holder

FRIDAY 2
153-212

- N° 13 - Wiring apron lights
- N° 36 " " "

A. Stevens, W. Lyons, F. Patterson, Stop work meeting 6 hrs
J. Jackson - W. Withers " " " 6 hrs

SATURDAY 3
154-211

SUNDAY 4
1st AFTER TRINITY
155-210

MONDAY 5
FOUNDATION DAY (W.A.) 156-209

- N°21 Fitting cowling over aprons
- N°38 Wiring apron lights
- N°33 Preparing for rewheeling

1 Load sand from Italian Gully

TUESDAY 6
157-208

- N°36 Fitting cowling over aprons
- N°13 " " " "
- N°11 Reface lamp holders under apron
- N°38 Wiring apron lights
- N°36 " "
- N°33 Rewheeling

Sewing sand

2 Loads sand from Italian Gully

WEDNESDAY 7
158-207

- N°38 Fitting cowling over aprons
- N°35 Wiring apron lights
- N°33 Rewheeling

2 Loads sand from Italian Gully

THURSDAY 8
159-206

No 35 Fitting cowling over aprons
No 30 Replace lamp holders apron lights
No 41 Wiring apron lights
No 33 Rewheeling

E. Romeo Sprained left hand at wrist joint
8-30 P.M.

FRIDAY 9
160-205

No 41 Fitting cowling over aprons
No 33 Replace lamp holders

A. Stevens sick leave

SATURDAY 10
161-204

SUNDAY 11
2nd AFTER TRINITY 162-203 ST. BARNABAS' DAY

MONDAY 12
163-202

Public Holiday Queens Birthday

On Duty J. Duke – G. Ward

TUESDAY 13
164-201

- N° 40 Fitting cowling over aprons
- N° 33 Rewheeling

Fitting separators between red & pearl lamps on aprons

WEDNESDAY 14
165-200

- N° 34 Fitting cowling over aprons
- N° 33 Rewheeling completed
- N° 38 Tail lights attended

- Cleaner car out

THURSDAY 15
166-199

Replace lamp holders No 33
No 33 Fitting Cowling over aprons

No 20 In paintshop

FRIDAY 16
167-198

Fitting spare lamp holders to trams
No 34 Remove bogies
Installing Volt Cupboard.

SATURDAY 17
168-197

SUNDAY 18
3rd AFTER TRINITY
169-196

Apron lights connected all trams

JUNE, 1961

MONDAY 19
170-195

- N°30 Replace field lead replaced.
- N°26 Lighting lead replaced
- N°20 Painting roof.

TUESDAY 20
171-194

- N°30 Replace diaphragm in govenor
- Cleaner Wiring lights
- N°43 Replace saloon wendow
- N°20 Cleaning interior

WEDNESDAY 21
172-193

- N°42 Replace armature in compressor
- Cleaner Wiring esterior lights

F. Minns sick leave

THURSDAY 22
173-192

- N°37 Alteration to taillight wiring
- N°42 Fitting bearing to compressor armature
- N°20 Cleaning interior

F. Meins sick leave

FRIDAY 23
174-191

- N°37 Alteration to taillight wiring
- N°42 Assembling compressor
- N°40 Broken spring on reverse spindle (Sebastermineut)

F. Patterson 4 hrs L.O.A.
W. Withers sick leave

SATURDAY 24
NATIVITY OF ST. JOHN BAPTIST
175-190

SUNDAY 25
4th AFTER TRINITY
176-189

MONDAY 26
177-188

C.W.GEN 212

-N°42 Assembling compressor
-N°37 Wiring completed
-Cleaner Wiring lighting
-N°40 Repairs to damage L.H. Tittles 3 hrs

Demonstration of Bergerflek

L. Edwards Rec. leave
J. Jackson " "

TUESDAY 27
178-187

-N°42 Refitting compressor
-N°42 Dry susp. bearing attended to
-N°33 Fitting side panel adverts from N°20

L. Edwards rec. leave
J. Jackson " "

WEDNESDAY 28
179-186

-20 Cleaning down for painting
-33 Fitting side panel signs
-34 Wiring and lighting
-37 1st Day in traffic
-42 Suspension bearing attended

L Edwards Rec leave
J jackson " -

THURSDAY 29
ST. PETER'S DAY 180-185

-34 Wiring front ends completed
(Scrubber) Fitting cowlings to front end lighting
-39 Removing damaged panell.
-34 Dismantling truck

L. Edwards Rec leave
J. Jackson. " "

FRIDAY 30
181-184

-11 Straightened trolley pole & repairs to saloon door roller
-39 Replacing damaged panel
-33 Front end lighting fault repaired

L Edwards. Rec leave
Depot Foreman. Sick leave
J Jackson Resumed duty

SATURDAY, JULY 1
182-183

SUNDAY 2
5th AFTER TRINITY 183-182